



# DEMOLITION PERMIT

PERMIT NO. \_\_\_\_\_

DATE: \_\_\_\_\_

JOB ADDRESS:

OWNER:

LEGAL DESCRIPTION:

ZONE:

SIZE OF BUILDING:

FEE:

CONTRACTOR:

ADDRESS

PHONE

USE OF BUILDING:

**The following items must be complied with before a demolition project will be determined as completed:**

1. Utilities located and properly disconnected and capped.
2. Demolition site must be properly fenced and secured; warning sign features and barricades shall be provided.
3. Sewer shall be cut-off and plugged as approved by the public works department.
4. Public works department shall be notified of the actual measured distance and location.
5. Locate and fill any cisterns and wells according to city/county standards.
6. Remove foundation walls completely.
7. Remove all combustible demolition materials from the property.
8. Basement floor to be removed completely.
9. Fill basement with approved clay fill to a level 24" below grade. Final 24" must be dirt filled and graded to prevent erosion.
10. All demolition materials must be hauled to an approved landfill.
11. Asbestos materials must be handled and disposed of according to regulations.

**Demolition must be completed within ninety (90) days from issuance date of permit.**

I certify that I have read and examined this application and know the same to be true and correct. All provisions of laws and ordinances governing this type of work will be complied with, whether specified herein or not. The granting of a permit does not presume to give authority to violate or cancel the provisions of any state or local law regulating construction or the performance of construction. All work must be inspected when it is complete.

Signature of Applicant \_\_\_\_\_ Date: \_\_\_\_\_

Approved by: \_\_\_\_\_ Date: \_\_\_\_\_